

**ESE**

**ENVIRONMENTAL SCIENCE  
AND ENGINEERING, INC.**

5/25/84-03427

May 25, 1984

ESE No. 84 222 0200

Mr. J.G. Wallmeyer  
Engineer In Charge  
Department of the Navy  
Atlantic Division, Code 1143  
Naval Facilities, Engineering Command  
Bldg. N23, Gilbert Street  
Norfolk, Virginia 23511


RE: Contract No. N62470-83-C-6106, Confirmation Study,  
Marine Corps Base, Camp Lejeune, North Carolina

Dear Gerry:

Attached is the monthly progress report for the  
period of April 11, 1984, date of contract award, through  
May 15, 1984.

Please do not hesitate to call me if you have any  
questions regarding this progress report.

Sincerely,



Russell V. Bowen, P.E.  
Project Manager

RVB/ags

cc: B.N. McMaster

Attachment

MONTHLY PROGRESS REPORT  
PERIOD 4/11/84 THROUGH 5/15/84  
MARINE CORPS BASE, CAMP LEJEUNE,  
NORTH CAROLINA, CONFIRMATION STUDY

WORK ACCOMPLISHED

1. Participated in Plan of Action and Milestones (POA & M) Development meeting held at the Marine Corps Base, Camp Lejeune, North Carolina (MCB Camp Lejeune) from April 16 through April 18, 1984. This effort included reconnaissance of the sites of potential contamination.
2. Prepared Work and Safety Plan and forwarded the plan to the Engineer In Charge (EIC) on May 9, 1984.

PROBLEMS ENCOUNTERED

None.

PERCENTAGE OF WORK COMPLETED

Project is 7 percent complete.

PLANS FOR FOLLOWING MONTH

1. Finalize Work and Safety Plan.
2. Initiate field operations at MCB Camp Lejeune, primarily the installation of ground water monitoring wells.

CONFIRMATION OF ANY CLARIFICATIONS OR TECHNICAL GUIDANCE

None.