

07.01-06/20/91-00123

(804) 445-1814

5090

1822:LAB:srw

20 JUN 1991

From: Commander, Atlantic Division, Naval Facilities
Engineering Command
To: Commanding General, Marine Corps Base, Camp Lejeune
(Attn: AC/S, EMD)

Subj: MCB CAMP LEJEUNE SITE MANAGEMENT PLAN; SCHEDULES

Ref: (a) MCB Camp Lejeune ltr 6280 BEMD of 13 May 91

1. In response to reference (a), your letter concerning schedules in the MCB Camp Lejeune Site Management Plan (SMP), LANTNAVFACENGCOM has the following comments:

a. We have evaluated the schedules outlined in the Draft SMP and discussed these with your Environmental staff during meetings held 5-6 June 1991 at MCB Camp Lejeune. As a result, these schedules have been further compressed. The revised schedule for the RI/FS (from development of the Work Plan through signature of the ROD) at sites 6, 48, and 69 reflects a 20 percent reduction, and the revised schedule for the Interim Action at Hadnot Point reflects an approximate 40 percent reduction.

b. Concerning removal actions, it was decided at the 6 June 1991 meeting that MCB Camp Lejeune will manage a removal action at Site 6. This action will consist of removing all visible drums including the drums/containers in the ravine on the north side of Lot 203. In addition, it was agreed that further removal actions will be pursued depending on results of the geophysical surveys to be conducted at sites 6 and 69. The Navy will continue to identify possible removal actions as site investigations proceed. MCB Camp Lejeune might also choose to manage removal actions in the future under base contracts. Upon receipt of your cost estimate(s) and contract number(s), LANTNAVFACENGCOM will forward FY-91/92 DERA funds as appropriate to MCB Camp Lejeune for accomplishing these tasks.

c. It was agreed that MCB Camp Lejeune would evaluate managing Site Investigations (SIs) in the future under base contracts. For DERA eligible sites, funds to conduct these SI's can be provided as outlined above in b. There are presently five known sites requiring SIs which have not been initiated.

d. The issue of the Memorandum of Understanding (MOU) between MCB Camp Lejeune and LANTNAVFACENGCOM was readdressed. This MOU is for the purpose of defining responsibilities of both parties in executing the Installation Restoration Program at Camp Lejeune. It was agreed that MCB Camp Lejeune would prepare the draft MOU and submit this to LANTNAVFACENGCOM for comment.

Subj: MCB CAMP LEJEUNE SITE MANAGEMENT PLAN; SCHEDULES

2. We have provided written notice for a 20-day extension to U.S. EPA and N.C. DEHNR for submittal of the Draft Final SMP which will be submitted by 6 July 1991.

3. Our point of contact for information concerning the above is Ms. Laurie Boucher, P.E., at (804) 445-1814.

P. A. RAKOWSKI
By direction

Copy to:

CMC (LFL)

COMNAVFACECOM (Code 18)

MCB Camp Lejeune (AC/S, Environmental Management)

NUS Corporation (Ms. Vicki Bomberger)

Blind copy to:

1822 (LAB)

1822 Admin. Record File

09A2124 (DAB)

09B

09C

18S

LANTDIV Reading File

LABDOC:CLSMP